Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. ***First & Final Bill*** (For Other Works) Date.....2019

Division: **BBMP, Byataranyanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....
Sub Divisional **Work Code: 010-19-000006**

Schedule Docket No. Head of Account: **P-3294** **Est.Cost: Rs. 2.50 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements to General Public Toilet and Septage Maintenance in Ward No. 10 (Doddabommasandra).**

Name of Contractor and Full Address: ***Sri. Jyothi Reddy, # 81, 'A' Block, Kaverinagar, R.T Nagar (P), Bangalore – 560 032.***

Reference to Agreement No. **BBMP/EE/BTP/E-PMT/19(34057)/WO/36/2019-20** **Dated: 03.07.2019**

Certified that the measurements were taken by me on 25/09/19 and recorded of **Pages** 4987 to 4987 of measurement Book No. 4988 and that the work is satisfactorily executed.

G. JYOTHI REDDY
Contractor

Sweetha. N K
Officer-in-charge of work 25/09/19

Certified that the measurement were taken by me on 25/9 .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

II Memorandum of Payment

1) Total value of work done or supplies made as per account within	
2) Deduct amount to be held in reserve being .....percent Rs.....	
3) " Balance	
4) Deduct Payment:	
a. Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of	
b. Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	
5) Balance being unpaid value of work done held in reserve.	
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	
7) Net amount due to or from Contractor unadjustments items.	
8) Advance to Contractor for materials brought to site (as detailed) within.	
9) Value of Government materials supplied.	
Total amount adjusted -	

G. JYOTHI REDDY
Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

(For use in the Office)

Witness
1.
2. G. JYOTHI REDDY
Dated Signature of Contractor

Stamp

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....

Initials of Officer making payment

Executive Engineer

Sl. No.		Unit
1	Providing and laying **integral cement based waterproofing treatment** including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treawalls upto 300mm height including rounding off junctions of walls and slabs. (c) After two days of proper curing, and finally finishing the surface with trowel and neat cement slurry and making of 300x300mm square. (e) The whole terrace so finished shall be flooded with water for a minimum period of two weeks for curing and for final test including cost of materials, labour etc complete as per specifications and directions of engineer in charge of the work.	Sqm
2	Providing 20mm thick cement plaster in single coat with cement mortar 1:6, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing inside plastering etc complete as per specifications and directions of engineer in charge of the work.	Sqm
3	Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing out side plastering etc complete as per specifications and directions of engineer in charge of the work.	Sqm
4	Providing and fixing colour glazed tiles of size 300mmx600mm for walls with borders of size 300x100mm, set in Cement Mortar 1:3 and pointed with white cement with matching colour pigment with necessary curing, cleaning including providing and removing scaffolding wherever necessary etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for equipment, etc complete as per specifications and directions of engineer in charge of the work.	Sqm
5	Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Specification No.KBS 14.16, 14.17 - Colour glazed tiles 30x60 cms 6mm thick with border of size 30 x 60 cms. etc complete as per specifications and directions of engineer in charge of the work.	Sqm
6	Providing and removing **centering, shuttering, strutting, propping** etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work.	Sqm
7	Supplying and fixing pressed steel door frames size 125x65 mm manufactured from 1.25mm thick carbon steel or imported steel strips with mitred joints of 900 for door openings and shutters made out of seasoned Honne wood, styles of 30 mm, thick with lock rail of 160 mm, width, top and side rails of 100 mm. width and bottom rails of 250 mm width and panel filling with 12mm thick particle board of exterior grade bonded with phenol formal dehide resin and the shutter shall be rot proof, vermin proof, heat resistant guaranteed against shrinkage, warpage and such other defects for a period of 3 years. This shall be as per approved drawings, specification and direction including cost of conveyance, manufacturing, painting with enamel paint 2 coats over primer coat, cost of labour for all items of work, machinery, equipment and all other incidental charges with all lead, lift, loading and unloading etc., complete. The Hollow portion of the frame to be filled with cement concrete 1:2:4 etc complete as per specifications and directions of engineer in charge of the work.	Sqm
8	"Providing and fixing cold rolled prepainted steel windows of IS standards, made out of 0.6mm thick deep drawing quality galvanised on both sides 120gms/sq.mtr. Primer coat upto 5 microns with thermosetting epoxy resin and finish painted with a polyester based paint 20 microns thick. The size of profiles is approximately 46 x 52mm for external frames, 46x46mm section for shutters, 46x70mm section for centre mullion/transom and 18x31mm section is for fixing glasses. The section should be cut to length joint mitred and assembling by means of corner brackets made out of cold rolled cold annealed strips of 1.2mm thick duly galvanised and fixed with nickle plated self taping screws.The shutters are provided with approved quality of fixtures like handles made out of zamac alloy die cast and powder coated, receiver made out of glass filled nylone and hinges made out of CRCA powder coated. 4mm thick glass should be fixed with EPDM gaskets. Guard bars fabricated out of 10mm square bright bars shall be fixed horizontally at 125mm C/C by rivetting to the external frame. The above frames are fixed to the concrete / masonry walls by means of self expanding screws." with 4mm tinted glass with gaurd bars etc complete as per	Sqm
9	Providing and **applying two coats with oil bound washable distemper** of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, etc complete as per specifications and directions of engineer in charge of the work.	Sqm
10	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer etc complete as per specifications and directions of engineer in charge of the work.	Sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	16.12	829.00	13363.00	16.12	13363.00	
-	-	55.40	190.00	10526.00	55.40	10526.00	
-	-	47.51	181.00	8599.00	47.51	8599.00	
-	-	9.68	1068.00	10338.00	9.68	10338.00	
-	-	47.04	1362.00	64068.00	47.04	64068.00	
-	-	20.49	212.00	4344.00	20.49	4344.00	
-	-	6.93	3213.00	22266.00	6.93	22266.00	
-	-	2.52	5157.00	12996.00	2.52	12996.00	
-	-	55.40	65.00	3601.00	55.40	3601.00	
-	-	47.51	64.00	3041.00	47.51	3041.00	

Suretha .N R
AE WID

Sl. No.		Unit
11	Providing and fixing white vitreous china clay, water closet Indian type (Squatting pan) of size 580mm with footrests, 100mm S or P trap, 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour etc complete as per specifications and directions of engineer in charge of the work.	pan
12	Providing and fixing white vitreous china clay, wall corner type, lipped front urinal basin of size 340x410x265mm in the range of two with 7.5 litre P.V.C automatic flushing cistern, C.I / M.S brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour etc complete as per specifications and directions of engineer in charge of the work.	Unit
13	Providing and fixing white vitreous china clay, flat back, lipped front urinal basin of 430x260x350mm with 5 litres PVC automatic flushing cistern, C.I / M.S brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps complete painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour etc complete as per specifications and directions of engineer in charge of the work.	Unit
14	Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a pair of 15mm C.P brass pillar taps with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour etc complete as per specifications and directions of engineer in charge of the work.	Unit
15	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement and testing of joints complete. (internal work exposed on wall) - 25mm nominal OD pipes. etc complete as per specifications and directions of engineer in charge of the work.	m
16	Supplying water storage tanks made of virgin polymer (LLDPE) with two layers outer Black or Blue and inner White layer of approved quality and make, conforming to etc complete as per specifications and directions of engineer in charge of the work.	L
17	Providing and fixing in position brass bib cock of approved quality 25mm nominal bore including cost of all materials, labour and HOM of equipments with all leads etc complete as per specifications and directions of engineer in charge of the work.	Each
18	Providing and fixing sand cast iron soil waste and vent pipes 100mm dia with spun yarn soaked in cement slurry and cement mortar 1:2 including cost of materials, labour, testing etc complete as per specifications and directions of engineer in charge of the work.	m
	Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	3.00	3112.00	9336.00	3.00	9336.00	
-	-	3.00	3603.00	10809.00	3.00	10809.00	
-	-	3.00	2673.00	8019.00	3.00	8019.00	
-	-	3.00	3569.00	10707.00	3.00	10707.00	
-	-	40.00	129.00	5160.00	40.00	5160.00	
-	-	1000	5.00	5000.00	1000.00	5000.00	
-	-	5	163.00	815.00	5.00	815.00	
-	-	12.00	646.00	7752.00	12.00	7752.00	
				210740.00		**210740.00**	

Suvetha.N.K
AE W10

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97